



Visit Report

date:2020/07/07 12:29

K Snacks

12 Essex Street Beula Park

1400, Germiston

Contact:Piet Furstenburg 067 219 3167

Work Comments

do 4000 hrs service and check and test runs good. oil level low ,.customer to get some oil.blow out coolers and clean compressor very dusty

Time Confirmation

Date	Service Engineer	Activity Type	Hour/km
2020-07-07	- KOBUS BREYTENBACH	NORMAL TIME WORKED	3 HR
2020-07-07	- KOBUS BREYTENBACH	KM TRAVEL	10 KM
2020-07-07	- KOBUS BREYTENBACH	TRAVEL TIME	0.05 HR

Equipment

Equipment:	ZT75VSD-P-8.6-50	Visit date:	20200707
Serial Number:	APF230104	Order Number:	723366
Running Hours:	12380 hours	PO number:	N01599
		Contract Number:	

Next Visit

Next recommended service is a "I" estimated due date 2020-09-10

Recommended Repair

Following work is recommended, our service sales will contact you

Estimated work hour:

Work Done

Operations	Comments
<input checked="" type="checkbox"/> Check condition of air intake chamber	-
<input checked="" type="checkbox"/> Change compressor oil filter	-
<input checked="" type="checkbox"/> Check condition:balance piston diaphragm	-
<input checked="" type="checkbox"/> Check motor (coupling) alignment, arr.1	-
<input checked="" type="checkbox"/> Check safety valve+switches	-
<input checked="" type="checkbox"/> Clean fan cowl of electric motor	-
<input type="checkbox"/> Grease main drive motor bearings	-
<input checked="" type="checkbox"/> Inspect/change air filter element(s)	-
<input type="checkbox"/> Replace diaphragm of air throttle valve	-
<input checked="" type="checkbox"/> Replace filter elmt:gear case breather	-
<input checked="" type="checkbox"/> Check rubber inserts,drive coupl.(arr E)	-
<input checked="" type="checkbox"/> Check coolers functions	-
<input checked="" type="checkbox"/> Check cycle of air intake throttle valve	-
<input checked="" type="checkbox"/> Check for air- water- & oil leakage	-
<input checked="" type="checkbox"/> Check for presence of water in lube oil	-
<input checked="" type="checkbox"/> Check sensitive bolt/cpling connections	-
<input checked="" type="checkbox"/> Check/clean condensate drain(s)	-
<input type="checkbox"/> Take full set of S.P.M readings	-
<input checked="" type="checkbox"/> Take service reading(air,oil,water T+ P)	-

Material Confirmation

Part Number	Part Description	Quantity unit
2906066400	ZT55 AIR/OIL FILTER KIT	1


Measurement Points

Counter	Reading after service	Before service	From last visit on //
Actual running hours (Total)	12380 OPH		9261.0 OPH
Running hours (Loaded)	9617 STD		6637.0 STD
Motor start	5701 NT		5684.0 NT
Module time	14017 STD		10853.0 STD
Accumulated volume	5312 MB		3565.0 MB
VSD 1-20% RPM	0 %		0.0 %
VSD 20-40% RPM	41 %		49.0 %
VSD 40-60% RPM	42 %		38.0 %
VSD_60-80% RPM	17 %		13.0 %
VSD 80-100% RPM	0 %		0.0 %
Compressor outlet temperature	26 DEG		27.0 DEG

AUTHORIZATION TO CARRY OUT WORK WITH/WITHOUT AN ORDER NO.

Notes: Customer will agree to supply Atlas Copco with a valid order number or payment for non-account holders for actual time spend, travelling and parts used during the breakdown intervention by next working day.

Customer Confirmation



Signed by 07 July 2020 at 12:37:58 PMSAST
(Being duly authorize to sign on behalf of the customer)

Service Engineer Confirmation



Signed by KOBUS BREYTENBACH at 07 July 2020 at 12:38:06 PMSAST

Atlas Copco South Africa

ATLAS COPCO SOUTH AFRICA
(PTY)
Witfield, Boksburg
1467

Visitors' address:
Jetpark, Boksburg

Tel:
Fax: +27(0)11 821 9000
www.atlascopco.co.za

VAT Reg: 1911/00383/07
ABSA Bank: 4079613068

